



**Contractor Mobilization to Coombs Disposal Site**  
 Start: 12 September 2022  
 Dredge Reach 3 (Sta 68+00 to 169+00)  
 Start: 23 October  
 Finish: 27 October

**Contractor Demobilization from Napa River**  
 Start: 28 October  
 Finish: 30 October

**Contractor Mobilization to Coombs Disposal Site**  
 Start: 12 September 2022  
 Dredge Reach 2 (Sta 28+00 to 68+00)  
 Start: 8 October  
 Finish: 23 October

**Contractor Mobilization to Coombs Disposal Site**  
 Start: 12 September 2022  
 Dredge Reach 1 (Sta 0+00 to 28+00)  
 Start: 15 September  
 Finish: 7 October

**Napa Upper River Initial Schedule:**

**Dredging Contract W912P7-22-C-0012 awarded to Pacific Dredge & Construction LLC on 22 July 2022**  
 Subcontractor: Lind Marine

**U.S. Army Corps of Engineers San Francisco District**

- Sta 0+00 - 20+00 (Business Area) :  
From 8:00 AM to 5:00 PM – Monday to Friday Operation
- Sta 20+00 - 100+00 (Residential Area) :  
From 8:00 AM to 6:30 PM – Monday to Sunday Operation
- Sta 100+00 - 169+00 (Non-Residential Area): 24 Hours Operation
- Dredge Material Placement Sites
- FY22 Proposed Dredged Reaches

**Napa River Channel Boundary**  
 0 5 10 20 30 Miles  
 Map created by SPN Hydro Survey Section, Computation Team. 9/7/2022

Service Layer Credits: © OpenStreetMap (and) contributors, CC-BY-SA  
 Sources: Esri, HERE, Garmin, Intermap, iPower, P Corp., GEBCO, USGS, FAO, NPS, NRCAN, GeoBase, IGN, Kadaster NL, Ordnance Survey, Esri Japan, METI, Esri China (Hong Kong), Swisstopo, Mapbox, and the GIS User Community