


FY 2026 O&M DREDGING PLAN

Project	Target Solicitation	Target Bid Open	Target Award	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	Estimated CY	Contractor	Dredge Type	Placement Site
				FY2026						FY2027									
CONTRACT CLAMSHELL OR CUTTERHEAD PIPELINE																			
San Joaquin River (35ft)	10-Apr	11-May	18-May		→	◆	→	▨						175kcy	TBD	Cutterhead or Clamshell	Upland or BU		
Sacramento River (30ft)	21-Apr	28-May	11-Jun		→	◆	→	▨						75kcy	TBD	Cutterhead or Clamshell	Upland or BU		
Oakland Harbor (50ft)	28-Apr	4-Jun	18-Jun	▨			→	◆	→	▨						800kcy	TBD	Clamshell	BU
Redwood City Harbor (30ft)	11-May	11-Jun	25-Jun		→	◆	→	▨						200kcy	TBD	Clamshell	SF-11 SF-DODS		
Suisun Bay Channel (35ft)	18-May	17-Jun	1-Jul		→	◆	→	▨						100kcy	TBD	Clamshell	SF-16		
San Rafael Creek (6ft / 8ft)	26-Jun	27-Jul	10-Aug				→	◆	→	▨						200kcy	TBD	Clamshell	SF-10/11
Richmond Inner Harbor (37ft)	6-Jul	6-Aug	20-Aug				→	◆	→	▨						350kcy	TBD	Clamshell	SF-10/11 BU
WEST COAST HOPPER CONTRACT																			
Humboldt Bar & Entrance Channels (48ft)	30-Jan	2-Mar	23-Mar			6/20	→				→					Base:600kcy Opt:300kcy	Manson	WCHC (Portland)	HOODS
GOVERNMENT HOPPER																			
Humboldt Interior Channels (35ft / 26ft)	N/A	Start: 4/24/2026	Finish: 5/8/2026		→											150kcy	Yaquina	Govt Hopper	HOODS
Humboldt Bar & Entrance Channels (48ft)	N/A	Start: 5/7/2026	Finish: 5/16/2026		→											300kcy	Essayons	Govt Hopper	Nearshore
SF Main Ship Channel (55ft)	N/A	Start: 5/17/2026	Finish: 6/3/2026			→										350kcy	Essayons	Govt Hopper	OBDS SF-8
San Pablo Bay (Pinole Shoal) (35ft)	N/A	Start: 6/4/2026	Finish: 6/8/2026				→									250kcy	Essayons	Govt Hopper	SF-10 SF-11
Richmond Outer Harbor (45ft)	N/A	Start: 6/9/2026	Finish: 6/23/2026				→									250kcy	Essayons	Govt Hopper	SF-10 SF-11
																			
																Date of Last Update: 5/12/2026			