



DEPARTMENT OF THE ARMY
U.S. ARMY CORPS OF ENGINEERS, SAN FRANCISCO DISTRICT
1455 MARKET STREET
SAN FRANCISCO, CALIFORNIA 94103-1398

AUG 02 2018

SUBJECT: Pajaro River Flood Risk Management Project

Mark Strudley
County of Santa Cruz
701 Ocean St.
Santa Cruz, California 95060

Dear Mr. Strudley:

Section 1002 of the Water Resources Reform and Development Act of 2014 (WRDA) allows for greater transparency in the notification and reporting of feasibility study milestones. WRDA Section 1002 requires the U.S. Army Corps of Engineers District Engineer to provide non-Federal interests a notification of feasibility study milestone schedules for all active studies that received Investigation Appropriations since October 1, 2009 until June 10, 2014. Studies initiated after June 10, 2014 also require notification of changes in key milestones.

This certified letter provides the revised study schedule for the following key milestones associated with Pajaro River Feasibility Study. The Revised Baseline was adopted through submittal of an Exemption Request. The following revised schedule is consistent with the 3x3x3 time exemption request submitted for approval by the Assistant Secretary of the Army (Civil Works) on 30 April, 2018:

- a. District Re-Submittal of the Final Feasibility Report - 22 September, 2018.
- b. Signed Directors Report - 4 February, 2019

If you have any questions please contact Mr. Jay Kinberger, at 415-503-6742.

Sincerely,

Travis J. Rayfield
Lieutenant Colonel, US Army
District Engineer



DEPARTMENT OF THE ARMY
U.S. ARMY CORPS OF ENGINEERS, SAN FRANCISCO DISTRICT
1455 MARKET STREET
SAN FRANCISCO, CALIFORNIA 94103-1398

AUG 02 2018

SUBJECT: Pajaro River Flood Risk Management Project

Mr. Mark Foxworthy
Monterey County Water Resources Agency
893 Blanco Circle
Salinas, California 93901

Dear Mr. Foxworthy:

Section 1002 of the Water Resources Reform and Development Act of 2014 (WRDA) allows for greater transparency in the notification and reporting of feasibility study milestones. WRDA Section 1002 requires the U.S. Army Corps of Engineers District Engineer to provide non-Federal interests a notification of feasibility study milestone schedules for all active studies that received Investigation Appropriations since October 1, 2009 until June 10, 2014. Studies initiated after June 10, 2014 also require notification of changes in key milestones.

This certified letter provides the revised study schedule for the following key milestones associated with Pajaro River Feasibility Study. The Revised Baseline was adopted through submittal of an Exemption Request. The following revised schedule is consistent with the 3x3x3 time exemption request submitted for approval by the Assistant Secretary of the Army (Civil Works) on 30 April, 2018:

- a. District Re-Submittal of the Final Feasibility Report – 22 September, 2018.
- b. Signed Directors Report – 4 February, 2019

If you have any questions please contact Mr. Jay Kinberger, at 415-503-6742.

Sincerely,

Travis J. Rayfield
Lieutenant Colonel, US Army
District Engineer

AUG 02 2018

SUBJECT: Corte Madera Creek, California Study



Mr. Raul Rojas
Director of Public Works
3501 Civic Center Drive
San Rafael, California 94903

Dear Mr. Rojas:

Section 1002 of the Water Resources Reform and Development Act of 2014 (WRRDA) allows for greater transparency in the notification and reporting of feasibility study milestones. WRRDA Section 1002 requires the U.S. Army Corps of Engineers District Engineer to provide non-Federal interests a notification of feasibility study milestone schedules for all active studies that received Investigation Appropriations since October 1, 2009 until June 10, 2014. Studies initiated after June 10, 2014 also require notification of changes in key milestones.

This certified letter provides the revised study schedule for the following key milestones associated with Corte Madera Creek Feasibility Study. The Revised Baseline was adopted through approval of an exemption request. The following revised schedule is consistent with the 3x3x3 time exemption approved by the Assistant Secretary of the Army (Civil Works) on 12 July 2017:


a. Release of the Draft Feasibility Report for Public Comment and Concurrent Review – 23 September 2018.

b. District Submittal of the Final Feasibility Report – 28 April, 2018

c. Signed Report – 30 September 2019

If you have any questions please contact Mr. Jay Kinberger, at 415-503-6742.

Sincerely,



Travis J. Rayfield
Lieutenant Colonel, US Army
District Engineer



DEPARTMENT OF THE ARMY
 U.S. ARMY CORPS OF ENGINEERS, SAN FRANCISCO DISTRICT
 1455 MARKET STREET
 SAN FRANCISCO, CALIFORNIA 94103-1398

Aug 02 2018

SUBJECT: San Francisquito Creek Feasibility Study

Mr. Len Waterman
 San Francisquito Creek Joint Powers Authority
 615 B Menlo Avenue
 Menlo Park, California 94025

Dear San Francisquito Creek Joint Powers Authority:

Section 1002 of the Water Resources Reform and Development Act of 2014 (WRRDA) provides for greater transparency in the notification and reporting of feasibility study milestones. WRRDA 14 Section 1002 requires the U.S. Army Corps of Engineers District Engineer to provide non-Federal interests a notification of feasibility study milestone schedules for all active studies that received Investigation Appropriations since October 1, 2009 until June 10, 2014. Studies initiated after June 10, 2014 also require notification of changes in key milestones.

This certified letter provides the revised study schedule for the following key milestones associated with San Francisquito Creek Feasibility Study. The Revised Baseline was adopted through approval of an exemption request. The schedule as currently developed recognizes slippage due to appropriations less than full capability in FY17. The following revised schedule is consistent with the 3x3x3 time exemption approved by the Assistant Secretary of the Army (Civil Works) on 5 December, 2016:

- a. Release of the Draft Feasibility Report for Public Comment and Concurrent Review – 13 November, 2018.
- b. District Submittal of the Final Feasibility Report – 27 May, 2019.
- c. Signed Chiefs Report – 29 October, 2019

If you have any questions please contact Mr. Jay Kinberger, at 415-503-6742.

Sincerely,

Travis J. Rayfield
 Lieutenant Colonel, US Army
 District Engineer



DEPARTMENT OF THE ARMY
U.S. ARMY CORPS OF ENGINEERS, SAN FRANCISCO DISTRICT
1455 MARKET STREET
SAN FRANCISCO, CALIFORNIA 94103-1398

AUG 02 2018

SUBJECT: Dry Creek (Warm Springs) Restoration Feasibility Study

Grant Davis
General Manager
Sonoma County Water Agency
404 Aviation Boulevard
Santa Rosa, California 95403

Dear Mr. Davis:


Section 1002 of the Water Resources Reform and Development Act of 2014 (WRDA) allows for greater transparency in the notification and reporting of feasibility study milestones. WRDA Section 1002 requires the U.S. Army Corps of Engineers District Engineer to provide non-Federal interests a notification of feasibility study milestone schedules for all active studies that received Investigation Appropriations since October 1, 2009 until June 10, 2014. Studies initiated after June 10, 2014 also require notification of changes in key milestones.

This certified letter provides the revised study schedule for the following key milestones associated with the Dry Creek (Warm Springs) Restoration Feasibility Study. The following revised schedule is consistent with the 3x3x3 time exemption approved by the Assistant Secretary of the Army (Civil Works) on 31 May 2018:

a. Senior Leader Panel Briefing for Final Report – 7 January 2018.

b. Signed Director's Report – 5 April 2019.

If you have any questions please contact Mr. Neil Hedgcock, at 415-503-6728.

Sincerely,

Travis J. Rayfield
Lieutenant Colonel, US Army
District Engineer